

DETAILS OF CONTRACTS CONCLUDED IN RESPECT OF COMMUNICATION SCHEMES DURING THE MONTHS JUNE 2007 TO MARCH 2009  
TO BE PUBLISHED IN WEBSITE

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Sl. No.	Tender No.	Item/Nature of work	Mode of tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two Bid System)	Last date of receipt of tender	Nos. of tenders received	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract	Scheduled date of completion of supplies
1	EDCON/COMN/PL/CVT-1638 dated 26.06.07	Procurement of Capacitor Voltage Transformer (CVT) for 220 KV system & accessories.	Limited Tender Enquiry	26.06.2007	Two Bid System	06.08.2007	Three	1. M/s. AREVA T&D India Ltd. 2. M/s. ABB Ltd. 3. M/s. Crompton Greaves Ltd.	NIL	Yes; contract awarded to lowest tenderer/ Evaluated L1	EDCON/COMN/Purchase Order/1733 dated 01.01.2008	M/s. AREVA T&D India Ltd. D-2 Gillander House 8, Netaji Subhas Road, Kolkata - 700001	Rs. 4010636/- without Taxes & duties	Scheduled date of Completion: 29.04.08 Actual date of completion: 18.11.08
2	Not applicable	Supply of software & hardware for setting up of 2 (two) nos. RWS at DVC HQ Kolkata and 3 (three) nos. RWS at DVC Maithon	Single tender enquiry	Not applicable	Single Bid system	Not applicable	One	M/s AREVA T & D India Limited	Not applicable	Not applicable	Purchase Order no. EDCON/COMN/PGCIL/1863 dtd.09.10.07, Alteration-I to P.O. vide no.EDCON/COMN/PGCIL/1713 dtd.27.11.07 Alteration-II to P.O. vide no.EDCON/COMN/PGCIL/1753 dtd.31.01.08	M/s AREVA T & D India Limited A21 A24 Sector - 16, Noida - 201301, U.P.	Rs. 2297000/- without Taxes & duties	Scheduled date of completion: 10.12.07. Actual date of completion: 10.12.07
3	Not applicable	Erection & commissioning of software & hardware for setting up of 2 (two) nos. RWS at DVC HQ Kolkata and 3 (three) nos. RWS at DVC Maithon	Do	Do	Do	Do	Do	Do	Do	Do	Work Order no. EDCON/COMN/PGCIL/1864 dtd.09.10.07 Alteration-I to W.O. vide no.EDCON/COMN/PGCIL/1714 dtd.27.11.07 Alteration-II to W.O. vide no.EDCON/COMN/PGCIL/1752 dtd.31.01.08	Do	Rs.650000/- without Taxes & duties	Scheduled date of completion: 21.01.08 Actual date of completion: 24.05.08

4	EDCON/COMN/VSAT (LAN)/1951 dtd. 21.11.07 & Extension of NIT Even no. 2001 dtd. 13.12.07	Bandwidth services from HUB for establishment of one 64 Kbps DAMA data link through existing VSAT System in relation with Relay Retrofitting project.	Single Tender Enquiry	21.11.07	Single Bid System	20.02.08	One	1. M/s. Hughes Communications India Ltd.	Not applicable	Not applicable	EDCON/COMN/VSAT (NP)-732 dtd. 29.10.08 & Alt. to W.O. no. 759 dtd. 06.11.08, 871 dtd.18.12.08, 1062 dtd.25.02.09	M/s. Hughes Communications India Ltd., Plot no. 1, Sector - 18, Electronic City, Gurgaon - 122015	Rs.515055/- inclusive of service taxes	Scheduled date of completion: 28.04.09
5	Do	Establishment of 64 Kbps DAMA link through existing VSAT system in relation with Relay Retrofitting work: Supply of hardware, installation & commissioning thereof.	Do	Do	Do	Do	Do	1. M/s. Hughes Network Systems India Ltd.	Do	Do	EDCON/COMN/VSAT (NP)-731 dtd. 29.10.08 & Alt. to W.O. no. 871 dtd. 18.12.08	M/s. Hughes Network systems India Ltd., 1, Shivji Marg, Westend Maerg, Westend Greens, NH-8, New Delhi 110038	Rs.4921575/- inclusive of taxes & duties	Do
6	EDCON/COMN/PL/55 dtd.25.01.08 and its amendment vide no.EDCON/COMN/PL/149 dtd. 29.02.08	Supply of Twin Channel Power Line Carrier Equipment and associated equipment and testing, commissioning, setting to services etc.	Limited Tender Enquiry and also hoisted in DVC Website	25.01.08	Two bid system	10.03.08	Four	1. M/s ABB Limited, 2.M/s BPL Telecom Private Limited, 3. M/s Punjab Communications Limited, 4. M/s AREVA T&D India Limited	Nil	Yes, contract awarded to lowest tenderer/ Evaluated L1	Purchase Order no. EDCON/COMN/Purchase Order/628 dtd.09.09.08, Alteration-I to P.O. vide no.EDCON/COMN/Purchase Order/1979 dtd.26.11.08 Alteration-II to P.O. vide no.EDCON/COMN/Purchase Order/2019 dtd.13.02.09	M/s BPL Telecom Private Limited, BPL Towers, 2nd Floor, No. 13, Kasturba Road, Bangalore - 560001	Rs. 6027828.72 including Taxes & duties	Scheduled date of completion: 05.02.09. Not completed yet.
7	EDCON/COMN/PL/Line Trap/186 dtd. 19.03.08 and its amendment vide no. EDCON/COMN/PL/264 dtd. 22.04.08	Procurement of Line Trap (220 KV & 132 KV) & accessories.	Limited Tender Enquiry and also hoisted in DVC Website	19.03.08	Two bid system	07.05.2008	Two	1. M/s. AREVA T&D India Ltd. 2. M/s. BPL Telecom Pvt. Ltd.	NIL	Yes, contract awarded to lowest tenderer/ Evaluated L1	EDCON/COMN/Purchase Order/701 dated 15.10.08 and its amendment vide no.EDCON/COMN/Purchase Order/1965 dated 14.11.08	M/s. AREVA T&D India Ltd., DLF IT Park, Premises no. 08, Major Arterial Road, Block AF, Tower C, 8th Floor, New Town, Rajarhat, Kolkata - 700156	Rs. 4042000/- without taxes & duties	Scheduled date of Completion: 12.02.09. Not completed yet.











































